

# TSBC Testing Plan Incident 30043

**Report Prepared for: Technical Safety BC** 

Site: New Westminster, BC

construction data networks building controls industrial security power quality service







# **Contents**

| 1.0 | EXECUTIVE SUMMARY                    | 3 |
|-----|--------------------------------------|---|
| 2.0 | SITE PHOTOS                          | 4 |
| 3.0 | TESTING THE BRAKING CIRCUIT          | 5 |
| 3.1 | Manual reference                     | 5 |
| 3.1 | Site Measurements                    | 5 |
| 4.0 | TESTING THE RECTIFIER, INPUT CIRCUIT |   |
| 4.1 | Manual reference                     | 6 |
| 4.2 | Site Measurements                    | 7 |
| 5.0 | TESTING THE IGBTS, OUTPUT CIRCUIT    |   |
| 5.1 | Manual Reference                     | 8 |
| 5.2 | Site Measurements                    | 8 |



# 1.0 Executive Summary

We completed testing on a failed MCE TORQMAX F5 Elevator Drive (Part # 11-15-2417B-G) on January 12, 2023. The tests were completed based on the manufacturer's reference manual and under the direction of Technical Safety BC.

The testing process was completed based on the G Housing Drive.

MCE-v3.33-LCD-Rev1B > 11.1 > Page 339 > Transistor Testing

Testing was completed using a Fluke 117 Multimeter.

It was noted that while completing the <u>Testing the braking circuit</u> test, that the recorded number from (-) Terminal to PB Terminal was less than the expected value. See page 5

See the complete measurements below.

We hope that this report meets all your needs and please contact us if you have any questions or concerns regarding the findings we have presented.

### FSR A, Service Electrician, Burnaby



www.houle.ca



# 2.0 Site Photos








## 3.0 Testing the braking circuit

### 3.1 Manual reference



### 3.1 Site Measurements

| G Housing braking circuit |    |       |              |    |       |
|---------------------------|----|-------|--------------|----|-------|
| Measurement               | То | Value | Measurement  | То | Value |
| (+) Terminal              | РВ | 0.398 | (-) Terminal | РВ | 0.008 |



#### 4.0 Testing the rectifier, input circuit measurement

### 4.1 Manual reference




#### 11.1. Transistor Tests

The input and output circuits of the inverter can be checked externally with the inverter power off and the motor leads disconnected by use of a multi-meter set to diode check.




Note: Different drive housings will have different readings. Measured values per housing are given in tables below.





The inverter power must be de-energized and locked out for these tests! Disconnect the mains wiring, motor wiring, and braking resistor from the inverter before taking measurements.






### **4.2** Site Measurements

| G Housing rectifier, input circuit |    |       |              |    |       |
|------------------------------------|----|-------|--------------|----|-------|
| Measurement                        | То | Value | Measurement  | То | Value |
| (+) Terminal                       | L1 | 0.497 | (-) Terminal | L1 | 0.497 |
| (+) Terminal                       | L2 | 0.499 | (-) Terminal | L2 | 0.497 |
| (+) Terminal                       | L3 | 0.499 | (-) Terminal | L3 | 0.496 |



## 5.0 Testing the IGBTs, output circuit measurement

### 5.1 Manual Reference



### **5.2** Site Measurements

| G Housing rectifier, output circuit |    |       |              |    |       |
|-------------------------------------|----|-------|--------------|----|-------|
| Measurement                         | То | Value | Measurement  | То | Value |
| (+) Terminal                        | U  | 0.388 | (-) Terminal | U  | 0.384 |
| (+) Terminal                        | V  | 0.388 | (-) Terminal | V  | 0.395 |
| (+) Terminal                        | W  | 0.387 | (-) Terminal | W  | 0.399 |